

ID	Task Name	Duration	% Complete	Start	Finish	Timeline											
						7/16	August 21 8/20	9/24	November 1 10/29	12/3	January 11 1/7	2/11	March 21 3/18	4/22	June 1 5/27	7/1	
1	Suncook River Mitigation	161 days	0%	Thu 9/14/17	Thu 4/26/18	Suncook River Mitigation											
2	Notice to Proceed	1 day	0%	Thu 9/14/17	Thu 9/14/17	Notice to Proceed											
3	Notice of Intent SWPPP	1 day	0%	Thu 9/14/17	Thu 9/14/17	Notice of Intent SWPPP											
4	NOI 14 Day Waiting Period	31 days	0%	Thu 9/14/17	Mon 9/25/17	NOI 14 Day Waiting Period											
5	Topo Existing Conditions	3 days	0%	Fri 9/15/17	Tue 9/19/17	Topo Existing Conditions											
6	Mobilization	1 day	0%	Mon 10/2/17	Mon 10/2/17	Mobilization											
7	Second Riffle Work Area	54 days	0%	Mon 10/2/17	Thu 12/14/17	Second Riffle Work Area											
8	Clearing	4 days	0%	Tue 10/3/17	Fri 10/6/17	Clearing											
9	Erosion Control	5 days	0%	Wed 10/4/17	Tue 10/10/17	Erosion Control											
10	Earthwork	40 days	0%	Tue 10/10/17	Mon 12/4/17	Earthwork											
11	Riprap	40 days	0%	Tue 10/10/17	Mon 12/4/17	Riprap											
12	FES Slopes	31 days	0%	Wed 11/1/17	Wed 12/13/17	FES Slopes											
13	Avulsion Site Work Area	48 days	0%	Mon 10/2/17	Wed 12/6/17	Avulsion Site Work Area											
14	Erosion Control	3 days	0%	Fri 9/29/17	Tue 10/3/17	Erosion Control											
15	River Diversion	3 days	0%	Wed 10/4/17	Fri 10/6/17	River Diversion											
16	Earthwork	37 days	0%	Mon 10/9/17	Tue 11/28/17	Earthwork											
17	RipRap	37 days	0%	Mon 10/9/17	Tue 11/28/17	RipRap											
18	FES Slopes	34 days	0%	Wed 10/18/17	Mon 12/4/17	FES Slopes											
19	Drainage Swale	2 days	0%	Mon 12/4/17	Tue 12/5/17	Drainage Swale											
20	Loam Field	2 days	0%	Mon 12/4/17	Tue 12/5/17	Loam Field											
21	Sheeting Installation	58 days	0%	Mon 10/9/17	Wed 12/27/17	Sheeting Installation											
22	Mobilize	5 days	0%	Mon 10/9/17	Fri 10/13/17	Mobilize											
23	Drive Sheets	45 days	0%	Mon 10/16/17	Fri 12/15/17	Drive Sheets											
24	Demobilize	5 days	0%	Mon 12/18/17	Fri 12/22/17	Demobilize											
25	Restore Sheeting areas	3 days	0%	Mon 12/25/17	Wed 12/27/17	Restore Sheeting areas											
26	Final Plantings	9 days	0%	Mon 4/16/18	Thu 4/26/18	Final Plantings											
27	Project Completion Date	1 day	0%	Thu 4/26/18	Thu 4/26/18	Project Completion Date											

Critical		Summary		Inactive Summary		Manual Summary		External Milestone	
Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	